

Project :- PWS-002686

Office:- TUV SUD Pune

Choose certainty.
Add value.

Client :- Fluid Controls Private Limited.

Date:- 23.09.2017

This Certificate is issued to Fluid Controls Pvt. Ltd. to certify that the undersigned surveyor did visit at their request, attended their testing programme from 17th Sept 2017 to 23rd Sept 2017 for the purpose of witnessing the type test of below stated tube fitting assembly and to the following scope of testing.

DESCRIPTION

ITEM:- Tube fittings assembly.

NOMINAL SIZE :- 1) 1/16" OD	11) 6 MM OD
2) 1/8" OD	12) 8 MM OD
3) 3/16" OD	13) 10 MM OD
4) 1/4" OD	14) 12 MM OD
5) 5/16" OD	15) 14 MM OD
6) 3/8" OD	16) 15 MM OD
7) 1/2" OD	17) 16 MM OD
8) 5/8" OD	18) 18 MM OD
9) 3/4" OD	19) 20 MM OD
10) 7/8" OD	20) 22 MM OD

MATERIALS:- SS 316.

SCOPE OF INSPECTION:-

Witnessed instrumentation tube fitting's cleaning, inspection, assembly & packaging as per Fluid Controls oxy-clean procedure (Ref. no. QA-03/WI-15 Rev. 00 Dtd. 20/07/2016) in conjunction with below applicable specifications. Reviewed and endorsed manufacturer's test procedures & reports dated from 17th Sept 2017 to 23rd Sept 2017.

APPLICABLE SPECIFICATION:-

ASTM G93, ASTM G131 & ASTM G127.

NOTES:-

Refer attached Manufacturer's test reports dated:- 17th To 23rd Sept 2017 duly endorsed for more details. Reviewed manufacturer's records of calibration of test and measuring instruments.

CONCLUSION:-

On the basis of the scope of witnessing test on tube fittings assembly found to be in compliance with specification requirements.



Witnessed By
Anand Deshpande
Head - Certification